

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Reinvestment	PK1801	Parks Facilities Renewal				Parent Project / Annual Program
	PK1801	General Park Repairs	Construction	On-going	100	Replacement and/or upgrade to Park Facilities for Energy Efficiency and Beautification; Staff currently working to unify Helen's Garden lighting with the new look of League Park and replace older picnic tables at League Park; Oak tree maintenance at League Park, Heritage & Countryside Parks complete; 4 playground replacement components presenting to Council for award in March 2021; SH3 Median cleanup complete; Pedestrian Bridge at Magnolia Creek completed in March 2021; Nature Center repairs to walkways anticipated Summer 2021; reaching out to contractors for quotes.
	RE1701	Sidewalk Replacements				Parent Project / Annual Program
	RE1901	Annual Sidewalk Replacements	Construction	On-going	100	Work orders being addressed
	RE1702	Street Reconstruction				Parent Project / Annual Program
	RE1702B	Calder Rd - Ervin to Cross Colony	Construction	On Schedule	100	Council approved construction award January 14, 2020; installation of the 4'x4' reinforced concrete box (RCB) is complete; contractor completed installation of inlets in front of the elementary school during the Christmas Break; final completion of the 500 day contract is anticipated September 2021. Approximately 5,200 lf of paving and 2,800 lf of sidewalk has been installed; butterfly valve on the 39-inch waterline has been installed; final manhole on the 39" waterline has been installed. Traffic switch to new pavement will take place the week of the June 14th.
	RE1702C	Dickinson Ave Reconstruction	Construction	Complete	N/A	The scope of this project is the reconstruction of Dickinson Avenue between Walker Street and FM646, which is approximately 2.2 miles. This reconstruction will convert the asphalt roadway to concrete, which will have underground storm sewer installed on the north end. Roadway opened for two-way operation January 10th; resurfacing of segment along Beaumont disrupted by construction of drainage outfall completed the first week of April. Minor punchlist items remaining before final project closeout.
	RE1902	Annual Concrete Panel Repair	Construction	On-going	100	Work orders being addressed
	RE1702G	Grissom Road Reconstruction	Design/Land	Delayed due to Land Acquisition	0	95% plans have been reviewed by City staff and comments returned to Engineer; plans won't be finalized until land negotiations are complete with property owner of required drainage easement. Survey of drainage easement completed; acquisition documents being updated to reflect new metes and bounds. continuing negotiations with land owner to the north; construction bid anticipated Summer 2021 as land acquisition is progressing forward; construction time is anticipated at 15 months but bid will be awarded based on A+B bidding which considers price and proposed construction time.
	RE1902A	Remainder of Turner/Butler	Design	On Schedule	100	Design awarded by Council February 2021; Surveying, Geotechnical investigation and Subsurface Utility Exploration (SUE) are complete. Meeting to discuss overall drainage alignment is scheduled for June 8th. City has requested a proposa; from Freese & Nichols to provide drainage models to ensure defined drainage area is achievable. Due to elevation differences, a portion of the new Ph 1 pavement will need to be removed in order to accomodate the future west bound left turn lane to Santa Clara; 30% plans expected mid July 2021. Construction is programmed in the CIP in FY2022
ST1501	Turner/Butler Reconstruction	Substantial Completion	Delayed due to weather, utility conflicts, and COVID related issues with crew	0	The roundabout matches the style and sizing of the Calder/Turner intersection which means the inner circle of stained/stamped pavement along with curb around the median is remaining. After losing nearly a month in December due to Covid-related issues, and an additional week with Winter Storm Uri, the contractor reached substantial completion and roadway opened to traffic on Monday, May 3rd; pour for the portion of the decorative stamped concrete for the inner portion of the roundabout has been delayed due to the wet weather at the end of May and beginning of June; still working on final grading and revegetation of the project site. Plug needed to cap the old waterline was not available from a supplier so it is currently being fabricated. Final concrete will be poured when plug is installed.	

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Reinvestment	RE1704	Asphalt Streets Rehabilitation				Parent Project / Annual Program
	RE1704E	2020 Asphalt Streets - Package 5 (Glen Cove Subdivision, Powers, N Wisconsin, Wesley)	Substantial Completion	Complete	100	Construction awarded by Council at Nov 10th meeting; construction contract is 230 days from notice to proceed to substantial completion; Durwood Greene Construction Co has completed milling and/or full depth repair and overlay on all streets. Shoulder dressing and clean-up is complete. Construction was completed ahead of the August 2021 schedule. Working on closeout items.
	RE1704G	2020 Asphalt Streets - Package 6	Design	On Schedule	100	Design approved by Council December 8, 2020 for a 202 day contract. 60% design plans received April 8th; comments received from Engineering and transmitted to consultant April 26th. 100% plans scheduled for submittal at the end of June. Package 6 is programmed for construction in the FY2022 CIP.
	RE1704G	2020 Asphalt Streets - 3rd Street (CDBG)	Design	On Schedule	100	Design was awarded by Council at the January 12th meeting and is proposed at 187 days. 90% design plans received March 10th; comments received from Engineer April 15th. 100% plans submitted May 25th; in review with engineering. Construction is anticipated to begin in the third quarter of 2021.
	RE1703	Traffic Signal Reconstruction	Construction	On Schedule	100	TxDOT is rebuilding the signal at FM518 & Park Ave and FM518 & Iowa as part of the asphalt resurfacing project in FY2021. TxDOT bid the project last month; City is waiting on the date of the pre-construction meeting.
	RE1705	Facilities Reinvestment	Construction	On-going	100	Annual funding to modernize and improve energy efficiency of existing facilities; Program Managed by Facilities Department. Civic center monitor installation complete; rec center new ceiling grid and paint completed; working on painting and flooring; back alley driveway completed; Blue Building Suite 400 new grid; carpet and paint complete; Building 600 new grid complete.
		Remodel Fire Station 3	Construction	On hold	100	Facilities is managing renovations; installation of new roof anticipated completion Nov 2020; interior renovations (bathroom, new flooring) delayed due to COVID and February winter storm; on hold due to funding and construction cost – 4th quarter. Reevaluating construction costs due to recent increases.
Streets	TR1101	Traffic System Improvements				Parent Project / Annual Program
	TR1101A	Traffic Signal - LC Pkwy @ Brittany Lakes/ Fennigan	Construction	On Schedule	100	Construction programmed in FY2022 in the FY2020-2024 CIP but advancing now to accelerate GO Bond program; Council awarded construction contract December 8, 2020 for 240 calendar days from the notice to proceed; NTP January 26, 2021; contractor mobilized week of Feb 22nd. Signal foundations poured, traffic poles and equipment has been ordered. Working on box culvert installation; scheduled through July at which time they will switch to paving work. Construction is currently anticipated to be completed in October 2021, weather permitting.
	TR2001	Traffic Signal - LC Pkwy & Landing	Design	60% design submittal delayed 30 days but will not affect 100% design schedule	100	GO Bond Project; Council awarded design contract April 14, 2020; 100% plans received the week of April 12th; comments received from engineering week of April 26th. Construction is programmed in the current CIP in FY2022. Staff evaluating the bond program for possible advancement of construction.
	TR2001	Traffic Signal - LC Pkwy & Magnolia Ln	Design	60% design submittal delayed 30 days but will not affect 100% design schedule	100	GO Bond Project; Council awarded design contract April 14, 2020; 100% plans received the week of April 12th; comments received from engineering week of April 26th. Construction is programmed in the current CIP in FY2022. Staff evaluating the bond program for possible advancement of construction.
	TR2001	Traffic Signal - LC Pkwy & W Bay Area Blvd	Design	60% design submittal delayed 30 days but will not affect 100% design schedule	100	GO Bond Project; Council awarded design contract April 14, 2020; 100% plans received the week of April 12th; comments received from engineering week of April 26th. Construction is programmed in the current CIP in FY2023. Design is scheduled to be complete and the project ready to bid as early as Summer 2021, pending utility relocates. Land acquisition anticipated to begin late Summer 2021.
	ST1913	League City Pkwy at Walker St Intersection (matching funds for partnerships)	Design	Delayed due to TxDOT review of 90% plans, but won't delay bid as scheduled	100	City staff reviewed & returned 60% design plans with comments in early July; city comments were addressed and revised 60% design plans were submitted to TxDOT for review in August; 90% plans anticipated in May 2021 due to delay in TxDOT review.
	ST2001	SH3 & SH96 Intersection Improvements (matching funds for partnerships)	Design	Design delayed at 60% but overall schedule not affected yet	100	City staff reviewed & returned 60% design plans with comments in early July; city comments were addressed and revised 60% design plans were submitted to TxDOT for review in August; 90% plans reviewed and comments were returned December 2020; currently pending TxDOT review on final plans; anticipate bid in Second quarter 2021

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details	
Streets	ST1914	North Landing Blvd Extension	Final Design/ Land Acquisition	On Schedule - TxDOT modified design submittal schedule but kept construction bid the same	100	90% design plans were anticipated February 2021 but TxDOT delayed plan submission date till April 2021 but construction letting will remain Jan 2022; staff presented Change Order 1 to Council on March 23rd which included agreed upon additions to design requested by City of Webster as part of their participation in funding of the project, environmental re-evaluation and utility relocation designs. Interlocal and cost sharing with City of Webster was approved by Council on June 8th; awaiting approval by City of Webster's Council. Content of future Change Order 2 will be presented to Council based upon the outcome of negotiations between the City and Consultants; Construction bid letting was anticipated for Jan 2022; due to USACE permit, and land acquisition letting will be delayed; discussed with TxDOT and they are on board.	
	TR1501	Ervin Connector	Construction	Substantially Complete 6 weeks early	N/A	Ervin Avenue substantially complete September 11, 2020 with all four lanes of roadway open to traffic; items outstanding include installation of a maintenance road to Magnolia Bayou and completion of the drainage channel. Completion of drainage channel delayed due to end of May rains.	
	ST1803	Walker Street Corridor Upgrades (TIRZ 2)					
		Phase 2 - Other turn lanes	Complete	Complete	N/A	Substantial completion reached in March 2021. Project is complete; processing closeout documents.	
		Phase 3 - Three signals and One rework	Design	Delayed due to COVID	0	Phase 3 - Design completion was anticipated April 2020 with construction bid in Summer 2020; Engineer's work is delayed due to COVID; received first submittal of 100% plans in mid-February 2021; City staff reviewed 100% plans and returned minor review comments in mid March 2021; Engineer provided utility conflict list to City staff in March 2021; 100% plans submitted to TxDOT the week of April 12th; construction anticipated Summer 2021. Acquisition of right-of-way is underway.	
	ST1804	TxDOT McFarland Road Bridge	Cash Call	On Schedule	N/A	TxDOT project; TxDOT kickoff meeting held on 5/15/19. Plans 100% complete and signed by Engineering. Letting is programmed for July 2021; balance of \$39,738 due 30 days prior to the letting date is currently being processed by the City.	
	ST2004	League City Pkwy RTL from Calder to Butler (matching funds for partnerships)	Design	On Schedule	100	Council awarded design October 27, 2020 for 270 days plus city review time; city staff is working to speed up design of project; project kick-off and field meeting on Nov 9th; survey and roadway boring was performed Nov 19th; 30% design plans were reviewed by City and comments returned March 16th. 30% plans were sent to utility companies identified within project limits. Monthly progress meeting held on May 4th; crosswalk options for Hobbs/LCP intersection were presented. Draft of S-median curb design at Calder/LCP intersection requested by traffic submitted for review. 60% design plans expected to be submitted in June 2021; will be forwarded to TxDOT for review. Utility conflict review meeting with all utilities scheduled for June 10th. Construction anticipated to start in June 2022.	
	ST2003	SH3 & FM518 Intersection Improvements	Final Design	On Schedule	100	Council awarded final design contract Feb 23rd with changes needed to accommodate new TxDOT trail; 60% design plans anticipated in June; construction programmed in FY22 in current CIP; land acquisition anticipated to take longer than usual as all landowners are commercial	
ST2101	Extension of Hobbs to FM517	Design	On Schedule	100	Preliminary Design agreement approved by Council Feb 9, 2021. Survey is complete. Meeting held on April 27th to review three alignment alternatives. Engineer is working on traffic analysis for the three alternatives presented. A follow up meeting was held on June 14th to discuss impacts of the preferred alternative.		

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Drainage	DR2008A	Hurricane Harvey Drainage Project Ph 2 - FEMA (Magnolia Creek)	Design	On Schedule	100	Council awarded design contract to Kimley Horn on July 14, 2020; 60% design plans to include design revisions from FEMA; Public meeting was held on April 8th. Kimley-Horn and staff anticipate a USACOE Nationwide permit, submitted December 2020; Nationwide permit takes 9-12 months construction bid anticipated Spring 2022. The City is currently considering several options provided by the consultant at the April 8, 2021 public meeting on how to move forward with the project design. Over the next several weeks the City we will continue to take in comments from the public related to the project. In June, the City will package up all the comments/concerns received and work with our City Manager and City Council on how to proceed (such as moving forward as currently scoped, adding beautification options to the project, removing segments from scope, etc.).
	DR2008B-G B	Hurricane Harvey Drainage Project Ph 1 - FEMA (Interurban/Power Ditch)	Design	On Schedule	100	Council awarded design contract to Gauge Engineering on July 14, 2020; proceeding with FEMA recommendation to repair that varied from original scope due to the damaged areas that were caused by Hurricane Harvey. The consultant submitted an updated schedule on June 2nd; anticipate delivery of the 90% design plans in July 2021; and 100% plans in late August.
	DR2008B-G A	Hurricane Harvey Drainage Project Ph 1 - FEMA (Gum Bayou, Northpoint Detention Pond, Robinson Bayou)	Design	On Schedule	100	Council awarded design contract to Gauge Engineering on July 14, 2020; 90% design plans were submitted Nov 30th; the City returned review comments to the consultant on Dec 17th; 100% design plans/manual were received March 25, 2021. Tree survey and mitigation plan complete; tree removal permit was approved. First advertisement for Bid scheduled on May 25, 2021; pre-bid held June 2nd; bid opening scheduled for June 22, 2021.
	DR1908	Lower Clear Creek & Dickinson Bayou Drainage Improvements	Study/ Funding	On-going	100	Starting now and through the first quarter of next year project concepts will be evaluated and ranked on a host of factors which include: benefit, cost, citizen impact etc... Two public meetings were held on October 28th and November 4th. Final Round of Public Meetings was held on March 30th and 31st to discuss project concepts. The current contract will provide project concepts designed to a 10% level for the projects deemed worthy of pushing forward. Final report delivered June 4th; working to determine funding sources.
	DR1901	BayRidge Flood Reduction, Phase III (Overflow)	Construction	On Schedule	100	Construction Notice to proceed issued 2/8/21 with mobilization of crews anticipated week of Feb 15 but occurred Feb 22nd due to Winter Storm URI. Public meeting held Feb 11th to inform citizens of construction sequencing. Contract is for 470 days to substantial completion, anticipated June 2022. Starting March 22nd, contractor cleared trees and completed installation of the 24-inch storm lines in the southwest section of Bay Ridge (Ocean Way). Installation of the 7' x 5' box culverts on Sand Reef Lane is ongoing; delayed due to weather. TNMP started de-energizing poles and relocating light poles at the end of May; underground line relocation start was impacted by change in staff at TNMP but relocations have started. Frontier and Comcast line relocations are being coordinated with the City and Engineer to stay ahead of construction.
	DR1904	BayRidge Flood Reduction, Phase IV (Gum Bayou)	Design / Permitting	Delayed due to surveyor at beginning of design / Permitting	0	Project from GO Bond Election; final report was reviewed by the City, and the City requested the consultant provide an additional H&H study in order to obtain the best and most cost-effective drainage solution. The consultant submitted their recommendation and cost for additional design analysis to the City on Feb 25th. The case study began this month that will provide the data and recommendation for improvements to Gum Bayou. The consultant will submit their case study to the City by the end of June. Next public meeting anticipated July 2021. Individual USACOE permit required; estimate 18-24 months time required for permitting.
	DR1903	Dove Meadows & Borden's Gully Detention Pond Project	Design / Permitting	On Schedule	100	Project from GO Bond Election, design awarded 5/28/19. Wetlands were discovered and after additional information was acquired, City staff worked with Design Engineer to vet options. Received updated design drawings with small change in scope to minimize land needed; second 90% design plan comments were returned to engineer on March 3. 90% construction plan comment review meeting held with Engineer week of April 5th. Acquisition will be done by eminent domain which will take 3-6 months. Need Right-of-entry to perform tree survey on the parcel; legal is working to obtain. 100% design plans will be finalized after environmental clearance is obtained; project schedule has construction in FY2021 pending permitting requirements & land acquisition. The City received the Nationwide Permit Verification from the United States Army Corp of Engineers (USACE) on April 16, 2021. Design phase anticipated to be complete in Summer 2021.

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Drainage	DR1902	Deer Ridge Dr Buy-out & Overland Flow Drainage Project (Oaks of Clear Creek)	Construction	On Schedule	100	Project from GO Bond Election: Advertised for construction bid March 23rd; bids opened April 21st. Awarded to Triple B at May 11th Council meeting; Triple B requested to be released from their contract award and was discussed at Council June 8th. Plan to award contract to MarCon Services LLC at the June 22nd meeting.
		Oaks of Clear Creek Drainage Improvements Ph I (Bradshaw Ditch)	Part of DR1902	N/A	N/A	GO Bond Project; design of project scope addressed in DR1902 Deer Ridge Buy-out & Overland Flow project that improves Bradshaw Ditch; construction will occur with South East Detention Pond DR2101A. Council awarded design contract to ARKK Engineers at May 11, 2021 meeting; design kickoff meeting held with ARKK on Friday May 28th. Currently working on surveying.
	DR1905	The Meadows Drainage Improvements, Ph I	Design	On Schedule	100	GO Bond Project; Negotiated possession & use with 2 homeowners in July 2019; Public Works installed swale as preliminary portion of project; project applied for CDBG-DR funding and was denied in June 2020; Council approval design contract July 28, 2020 with The Meadows Ph 2; draft drainage report submitted and reviewed by City in early March; Engineer returned 2nd draft of report that addressed City staff comments April 14; The consultant delivered the 2nd final draft report submittal on April 14, 2021. The report has been reviewed and finalized. A Teams meeting was held on April 29, 2021 with the consultant and City staff to discuss holding a public meeting and moving into Task 2 (Preliminary Engineering Report). NTP was issued on April 29, 2021 to proceed with Task 2. 30% plans with options identified is anticipated at the end of July 2021; once staff reviews and chooses option, a public meeting will be held to discuss work-to-date including options identified. Construction programmed in CIP for FY2022
	DR1905	The Meadows Drainage Improvements, Ph II	Design	On Schedule	100	combined with Phase 1 of The Meadows project
	DR1906	Magnolia Creek/Cedar Gully Drainage	Design	On Schedule	100	Project from GO Bond Election, held public meeting June 13; Council awarded design at Sept 24th meeting; 30% design drawings received April 2020 - staff returned comments; engineer submitted plans to USACE in September to determine permit required (expect Individual permit with 18-24 month process); design engineer answered USACE questions regarding permit in early November and anticipate permit type determination by December; due to anticipated long permit process with USACE construction planned in FY2023 in current CIP; public meeting held April 8th. TEAMS meeting was held the week of May 3rd with the HOA and residents to discuss possible options for Rustic Oak Subdivision and West Oak Creek Community.
	DR1909	Bay Colony Area Detention Improvements	Design	On Schedule	100	GO Bond Project; Council awarded Design contract at September 24, 2019 meeting; Project anticipated to take 26 months to complete; drainage analysis began in November with the final drainage analysis report received in June 2020; city reviewed and returned to design engineer in early July; 30% design plan with revised drainage plan submittal received late August 2020; City reviewed and returned comments on both; received 60% design plans mid-December 2020 and comments from City staff review returned Jan 12th; 90% plans submitted the week of April 19, 2021; comments received May 13th. 100% submittal scheduled for the end of June. Construction is programmed for FY2022 in the current CIP.
	DR1910	Clear Creek Tributaries Select Clearing/Desnagging	Design/ USACE Permit	On Schedule	100	Council awarded Design contract at September 24, 2019 meeting; Project anticipated to take 14 months to complete; design underway with H&H modeling, followed by USACE Permitting Nationwide process, then design plan 30% submittal received March 25, 2020; 60% plans received in June - returned comments to engineer by mid-July; 90% plans received September 8th and city staff returned comments October; public meeting to discuss possible options was originally set for December 7, however due to some possible changes to the scope, that public meeting was rescheduled to April 7th; video of the presentation will be uploaded to the Engineering section of the City website. In person meeting was held the week of May 3rd with the HOA and residents to discuss possible options for Rustic Oak Subdivision and West Oak Creek Community. Construction is programmed for FY2022 in the current CIP due to USACE Permitting requirements.
	DR2007	Citywide 2D Model of Drainage System	Study	On Schedule	100	THMGP grant funded; issued RFQ to select design engineer with LJA selected from process; Scoping meeting with LJA occurred 9/26/19 to develop the design contract; design award approved by Council December 3, 2019; partnership with Harris County Flood Control for gage stations approved by Council June 23, 2020; anticipate final report from 2D Modeling by Fall 2021

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details	
Drainage	DR2001	Hidden Oaks - Calder Rd Drainage Improvements	Design	Delayed due to landowner input / pipeline restrictions	0	Staff reviewed 90% design plans and returned comments to Engineer; design modifications based on landowners input being reviewed for level of improvement; city staff decided to complete design in-house based on homeowners input and request; City staff has design to 60% but is working through a potential issue with a pipeline company; City staff is modifying design to accommodate pipeline restrictions; anticipate bid in Summer 2021 pending design approval by pipeline company	
	DR2002	Countryside Subdivision Drainage Improvements	Design	On Schedule	100	GO Bond project; design agreement approved by Council November 5, 2019; Consultant submitted 90% plans the week of April 19, 2021. Land acquisition began October 2020; letters sent to homeowners who have improvements encroaching into the drainage easement. Met with engineer to discuss 90% plan comments on May 26th; will revise the plans to alleviate constructability issues. Anticipate construction summer 2021 pending homeowner removal of conflicts within easements.	
	DR2003	Rustic Oaks Subdivision Drainage Improvements	Design	On Schedule	100	GO Bond project; design agreement approved by Council November 5, 2019; Consultant submitted 90% plans the week of April 19, 2021. Land acquisition began October 2020; letters sent to homeowners who have improvements encroaching into the drainage easement. Met with engineer to discuss 90% plan comments on May 26th; will revise the plans to alleviate constructability issues. Anticipate construction summer 2021 pending homeowner removal of conflicts within easements.	
	DR2004	BayRidge Flood Reduction, Phase I (Levee)	Design	On Schedule	100	GO Bond project; Held neighborhood public meeting on June 22, 2020; 30% plans received Sept 8; some land along SH96 will be required for construction; the second public meeting was held Dec 2, 2020; consultant submitted their recommended designs based on citizen feedback and associated proposal to the City for review and approval; comments returned to consultant week of June 14, 2021; pending response from engineer. A public meeting is tentatively planned for Summer 2021.	
	DR2005	BayRidge Flood Reduction, Phase II (Pump Station & Detention Pond Improvements)	Design	On Schedule	100	GO Bond project; First of January 2021 the design engineer resubmitted their response to the City's 90% plan comments; After a site visit, City staff and the consultant discussed a revision to the design to allow access to the pump intake during storm events. Final design plans anticipated the end of June 2021. Bidding is anticipated in July 2021, which is ahead of initial schedule for construction in 2022.	
		Oaks of Clear Creek Drainage Improvements Ph II (Detention Ponds)					Parent Project / Annual Program
	DR2101A	South East Detention Pond	Land Acquisition/ Design	On Schedule	100	Council approved design contract at February 23, 2021 meeting. Survey is on-going; delayed to weather conditions. Working on metes/bounds descriptions. Anticipate 45-60 days for design after survey is complete.	
	DR2101B	North Detention Pond	Design	On Schedule	100	GO Bond Project; design of project scope addressed in DR1902 Deer Ridge Buy-out & Overland Flow project that improves Bradshaw Ditch; construction will occur with South East Detention Pond DR2101A. Council awarded design contract to ARKK Engineers at May 11, 2021 meeting; design kickoff meeting held with ARKK on Friday May 28th. Currently working on surveying.	
	DR2009	Brittany Bay Subdivision Drainage Improvements	Design	On Schedule	100	GO Bond Project; FEMA HMGP will provide 75% of the funding with the City's 25% Local Cost Share being covered by CDBG-DR and GO Bond funds; Council awarded design contract April 27, 2021; Kickoff meeting held on May 13, 2021; preliminary engineering activities and surveying began May 24, 2021 and completed May 28th. Anticipate delivery of the 60% design plans in July 2021 for DR2009; and November 2021 for DR2104 & DR2105.	
	DR2104	Newport & Ellis Landing Area Drainage Improvements	Design	On Schedule	100	GO Bond Project; FEMA HMGP will provide 75% of the funding with the City's 25% Local Cost Share being covered by CDBG-DR funds; grant is awarded; Council awarded design contract April 27, 2021; Kickoff meeting held on May 13, 2021; preliminary engineering activities and surveying began May 28, 2021 and is expected to complete in mid June 2021. Anticipate delivery of the 60% design plans in July 2021 for DR2009; and November 2021 for DR2104 & DR2105.	
	DR2105	The Landing Subdivision Drainage Improvements	Design	On Schedule	100	GO Bond Project; project awarded CDBG-DR funding; grant is awarded; RFQ selection process for grant guidelines followed to select design engineer. Council approved a professional services agreement with RPS Infrastructure at the April 27, 2021 meeting. Kickoff meeting held on May 13, 2021; preliminary engineering activities and surveying began May 24, 2021 and completed May 28th. Anticipate delivery of the 60% design plans in July 2021 for DR2009; and November 2021 for DR2104 & DR2105	

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Drainage	DR2010	FM518 & Wesley Dr Drainage Improvements	Design	On Schedule	100	GO Bond Project; FEMA HMGP will provide 75% of the funding with the City's 25% Local Cost Share being covered by CDBG-DR funds; grant kickoff meeting with GLO Sept 16th. RFQ selection for design engineer; proposal requested from Gauge Engineering in late-March 2021. Council awarded design contract to Gauge Engineering at April 27, 2021 Council meeting. Basic engineering services should complete in June 2022; City will determine next steps based on the studies and recommendations for improvements. Kickoff meeting held May 13, 2021; preliminary engineering activities and surveying began May 24, 2021; anticipate completion in August 2021. The consultant anticipates delivery of the 60% design plans in December 2021.
	DR2006	Benson Bayou Regional Conveyance & Mitigation Pond	Design	On Schedule	100	GO Bond project; the Engineer's submitted a new drainage analysis study on Feb 24th with recommendations to fit within a \$12M budget; analysis review meeting held April 5th with City Engineer and Consultant where comments were provided; final analysis report received April 8th and has been reviewed. Staff recommends moving forward with detention basin 8 as outlined in the analysis; purchasing land for the detention basin. Awaiting revised schedule from the consultant to issue the Notice to proceed for services to get us to 30% design.
		Magnolia Bayou Area Diversion to Dickinson Bayou	On Hold	N/A	N/A	GO Bond project; preliminary report complete as project RE1803H (see above in Reinvestment program); City Engineer held work session with Council in January and March 2021 with details from study and options for this project and determine path forward
	NEW FY2021	Southeast Jarbo Bayou Drainage Study	Study	On Schedule	100	City Engineer requested proposal from engineer for study in October 2020 with presentation to Council in early 2021
	DR2102	Leisure Lane/Pecan Orchard Area Drainage Study	Study	On Schedule	100	City Engineer requested proposal from engineer for study in October 2020 with presentation to Council November 10; kickoff meeting occurred December 12th; notice to proceed issued for January 4, 2021; drainage study estimated to take 152 calendar days (June 5, 2021) to complete from notice to proceed; consultant performed an existing conditions study and results discussed Feb 22nd; City engineer requested additional survey. Meeting held with engineer on April 29th to discuss path forward. A public meeting was held May 19, 2021 where consultant discussed field findings and options pertaining to moving forward with the project. The drainage report scheduled to complete in June 2021; next steps based on the studies and recommendations for improvements.
	DR2103	Hughes Lane / W. Deats Road Culvert Crossing	Design	On Schedule	100	GO Bond project; Programmed to begin design in FY2022 per the FY2020-2024 CIP; project follows information from the Magnolia Bayou Diversion and Citywide 2D Modeling projects; Council approved design agreement with Engineer on Dec 8, 2020; kickoff meeting held Dec 17th with notice to proceed for January 4, 2021; consultant working on H&H analysis; anticipate 30% design plans in June. Construction programmed for FY2023 in the current CIP.
Facilities		500 W Walker Building Repairs/Improvements	Construction	On Schedule	100	Staff is evaluating cost and funding options for jail area demo and future use; met with an architect to prepare a demo plan; will meet with City staff to scope plans for future build-out construction.
	FM2002	Council Chambers Renovation	Construction	On Schedule	100	Construction award approved by Council at October 14th meeting. Construction contract includes 73 days for substantial completion. The preconstruction meeting between the City and the contractor took place on November 30th and the contractor began on December 15th. A new IT equipment room and renovation of the lobby restrooms are part of the project bringing the total area of the renovation to approximately 3,400 S.F. Two of the roof top units have been delivered to the contractor; the third unit will be out of production and delivered the first part of July at which time all three will be installed. The sprinkler system has passed testing; painting is ongoing. Dais fabrication has begun; shop drawings for podium are being prepared for submittal.
Fire	NEW FY2021	Fire Station #5 Dormitory and Bay Expansion	Scoping	On Hold	100	Project scoping is on hold until late FY2021.

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Parks	PK1104	TxDOT FM518 Bypass Hike & Bike	Construction	Complete	100	Construction of the trail is complete. Final clean up and demobilization is anticipated before the end of June 2021
	PK1701	Hike & Bike Way-finding Signage	Construction	On Schedule	100	Construction awarded May 11th by Council; preparing documents for execution and Notice to Proceed scheduled for July 5th. Kickoff meeting held May 26th; field visit held June 2nd to verify sign locations.
	PK1805	Nature Center Pond Bank Stabilization	Construction	On Schedule	100	Damaged in Harvey; Council awarded construction contract on May 25th meeting. NTP scheduled for July 5th.
	PK1909	Nature Center Prairie Restoration	On-going	On Schedule	100	First steps in restoring the prairie complete with land clearing of invasive trees and seeding with prairie grass seed in November 2019; staff mowed prairie grass in October 2020; City staff forwarded pictures of current conditions to TX Parks & Wildlife and US Fish & Wildlife late December; New pictures of existing conditions taken May 14th were forwarded to TPWD; TPWD will evaluate existing conditions and advise on next steps
	PK1803	Hometown Heroes Park 5K Loop & Obstacle Course	Construction	On Schedule	100	Construction contract awarded by Council June 22nd, and construction is estimated to begin July 2021.
	PK1804	FM270 Public Boat Ramp Renovation	Design	Design Phase Delayed due to changes by TPWD & permitting	0	Tx Parks & Wildlife Grant approval pending 100% design plans; 100% design plans & USACE permitting anticipated March 2021 followed by City review; USACE permitting takes 6-12 months; earliest construction bid anticipated is January 2022 pending permitting - construction bid could be as late as Summer 2022 if permitting takes full 12 months; construction is anticipated at 14 months. Letter from USACE requesting additional info received 4-15-21; meeting held with Consultant to discuss the letter and possible path moving forward to split the project in case permitting will be prolonged.
	PK1902	Bayridge Park Redevelopment	Design	On Schedule	100	Project did not score high enough for federal funds through Texas Parks & Wildlife; staff moving forward with \$100K construction budget; Survey complete; design awarded late October 2020; design anticipated to take 6 months from notice to proceed; Preliminary information related to the Master Plan and planned construction shared at a public meeting held on November 16, 2020; 60% design plans submitted for review in March 2021, comments received in mid April. Construction bid anticipated late Summer 2021; construction time estimated to take 9 months. Comments from engineering require add services for SWPPP design; structural engineering of the pavilion
	PK1905	Hometown Heroes Park Restroom	Construction	Delayed due to building location conflicts & unresponsiveness from contractor	0	Building structure is complete. Walkthrough was performed Monday, April 19th. Substantial completion punchlist currently being completed, sanitary sewer slope correction and repair of electrical damage to field lighting is complete. Sag in the line needs to be corrected again; waiting on schedule. 30 day waiting period for final sanitary sewer and plumbing inspection to grant completion will restart.

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Parks	PK1906	Eastside Dog Park	Construction	On Schedule	100	Construction contract awarded by Council June 22nd, and construction is estimated to begin July 2021.
	PK2001	Bay Colony Park, Phase 1	Master Plan / Design	On Schedule	100	The City applied for TX Parks and Wildlife grant of \$750,000 by Nov 2021. The City should learn if the grant is awarded in May 2022. That timing will allow for the grant funds to supplement 4B Corporation funding set aside to construct a 5-field sports facility within Phase 1 of the park. TBG presented draft Master Plan for Park in public meeting held Nov 12. Railroad Commission met with City staff regarding environmental mitigation Oct 2020. Environmental consultant provided options to make determination on taking advantage of Railroad funding for mitigation- Staff presenting design amendment for water sampling as required by RR to Council in Feb; earliest anticipate bid Summer 2022 depending on outcome of wetlands & environmental clean up needs; construction anticipated to take 12 months for Phase 1 and another 9-12 months for Phase 2, depending on whether it's separate from Phase 1. 4B Board considering moving forward with Phase 2 as Phase 1 nears design with Master Plan being finalized.
	PK1910	Clear Creek - Kansas Ave & Nature Center Kayak Launch Sites	Design	On Schedule	100	Council approved design agreement at July 14, 2020 meeting with modification to omit the Myrtle Park location at this time; PM worked with design consultant to take out Myrtle Park location from proposal; Design is underway; Nature Center currently under Archeological review; land acquisition programmed for 2022 with construction bid anticipated early 2023. The archeological study for the Kayak sites has been provided to the City for review; design can move forward in the locations planned to build the kayak launches.
	PK2002	Clear Creek Paddle Trail Extension at Myrtle Park	Scoping	On Hold	N/A	Council did not approve design contract at July 14th meeting; staff working to formalize plan for Myrtle Park. Design charette schedule for week of 6/7/21 for City wide trail access
	PK1904	Lynn Gripon Park Mountain Bike Course	Scoping	On Schedule	100	Design awarded October 2020; kick-off meeting on October 27; onsite meeting held December 4th with sub-contractors and stakeholders; held a 2-day trail layout and workshop on Feb 26-27, 2021 which included the trail designer, stakeholders, and City staff. The City Parks Director and Project Manager presented options to proceed to the League City Parks Board at the March 4th meeting. Staff recommending phase 1 course that does not include water crossing. Design & cost estimate received March 31st; meeting held April 21st to discuss comments on ph 1 plan. Project update presented to Parks Board on May 3, 2021; discussed options to move forward with Phase 1 and 2. The Board requested the consultant obtain additional information regarding the scope of the wetland study conducted by the consultant's subcontractor and a different access point to the original mountain bike trail east of Magnolia Creek without crossing the creek. Consultant will obtain the information and provide findings at the next Parks Board Meeting in June. On hold until issues worked out with environmental related to desnagging project; phase 2 with water crossing will be part of FY22 CIP program.
	NEW FY2021	Gilmore Elementary - Claremont TPWD Trail Grant	Design	On Schedule	100	Council approved application for grant on 1/26/21 meeting; Staff applied for Texas Recreational Trails Grant (Federal funding) on Feb 1, 2021; Received notification that grant was not awarded in May 2021; Staff will move forward with design
Downtown Revitalization	ED1503	Downtown Revitalization Plan				Parent Project
	ED1503	Main Street	Land Acq / Design	On Schedule	100	Currently in land acquisition; 17 parcels needed; metes & bounds received from surveyor in August 2020; land acquisition (offers & negotiations underway in September 2020); 90% design plan city review comments returned to Engineer Nov 2020; 95% plans received March 16th; comments received week of April 5th. Plan review mtg held April 12th; Huitt-Zollars will incorporate comments from the meeting; will meet again in June to coordinate plan comments. Received preliminary cost estimate from TNMP for moving electrical service from overhead to underground - staff is reviewing proposal. Internal meeting set up with Planning to discuss sign conformance issues on acquisitions.

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Water	WT1105	SE Service Area Trunks - Sections 3 & 5	Bidding	On Schedule	100	Final design plans pending letters of no objection (LONO) from 1 pipeline company, 2 LONO's received. 100% plans submitted for review; these plans were submitted to TxDOT on April 9th and approved for construction within TxDOT ROW. All ROW has been obtained. Sander's Engineering provided Complete final plans for Review on 5/17/2021; Plans advertised for bidding on June 8th; pre-bid scheduled for June 17th; Bid opening on July 8th.
	WT1109	36" Waterline - SH 3 to SSH BPS	Construction	On Schedule	100	Construction Bid advertised on April 20, 2021 opened on May 26th; construction contract awarded by Council June 22nd; bond sale for remaining funds anticipated in August 2021.
	WT1302	Waterline Upgrades & Replacements				Parent Project / Annual Program
	WT1904D (Ph2)	Bayou Brae & Newport Waterline Replacements	Construction	On Schedule	100	Construction has been ongoing since the Notice to Proceed (NTP) date of January 11th. Bayou Brae is complete with new line active and all services reconnected. Sidewalk removal/replacement is ongoing; still lacking driveway replacements; site restoration activities currently ongoing. Mobilization into the Newport Subdivision took place the week of June 14th. Construction is anticipated to be substantially complete by August 2021; schedule has pushed due to recent constant rains.
	WT1904B	Main Street Waterline Replacement (SH3 to I45)	Design	On Schedule	100	Council approved design award January 28, 2020; surveying complete; Engineer working thru alignment & field investigations for constructability with constrained right-of-way; 100% plans received in January 2021. Easement acquisition is ongoing as of early 2021. Construction anticipated in FY22 in current CIP but will be pushed behind WT1904C construction which has to be ahead of a TxDOT trail
	WT1904C	Main Street Waterline Replacement (I45 to Landing)	Design	On Schedule	100	Design agreement with ARKK approved at September 22, 2020 meeting. The design contract anticipates 315 days from notice to proceed to 100% design plans; survey started in late September; construction planned ahead of TxDOT trail in FY22; 60% plan submittal received in early May 2021; comments returned the week of the 17th. Anticipate final plans in August 2021
	WT1904E	Main Street Waterline (Landing to Palomino)	Design	On Schedule	100	Council awarded design contract with ARKK on 12/8/2020 for 255 day contract; City Staff was able to leverage TxDOT's available survey and geotechnical information to save approximately 120 days (and approximately \$50,000) in duration for those efforts. 60% plan submittal received in early May 2021; comments returned the week of the 17th. Anticipate final plans in August 2021.
	WT1502	54" Waterline to replace 42" WL on SH 3	Cash Call	On Schedule	100	Cash Call Only - City of Houston Project; GCWA agreement amendment approved by Council Oct 8, 2019; Design will be conducted in four segments and begin in mid-to-late 2020. Construction is scheduled to start in late 2022. Next Cash Call scheduled July 2021
	WT1602	24" Waterline Relocation on LC Pkwy	Design	Delayed - Centerpoint changed route	0	Final design plans with re-route due to Centerpoint input under city review; Centerpoint easement payment will be presented to Council for approval at Jan 12th meeting; Council has instructed staff to investigate alternative funding partnerships and design solutions.
	WT1705	North Service Area 16" Water Line along Grissom	Design / Land Acquisition	Delayed due to Land Acquisition	0	Design awarded 3/12/19; 9% plans submittal received in mid-February; 95% plans have been reviewed by City staff and comments returned to Engineer; plans won't be finalized until land negotiations are complete with property owner of required drainage easement; construction bid anticipated Summer 2021 as land acquisition is progressing forward; construction time is anticipated at 15 months but bid will be awarded based on A+B bidding which considers price and proposed construction time; construction bid anticipated 2021 pending land acquisition; Construction in conjunction with Grissom Rd Project RE1702G

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Water	WT1707	Westside Well & BPS	Bidding	Delayed to re-bid needed / pending outcome of new water supply	0	Staff presented recommendation to reject all bids to Council Jan 12, 2021. Engineer preparing re-bid documents; will need approval by City Engineering & Building departments; 100% plans for re-bid reviewed by City staff in February. City staff requested additional scope to design site security infrastructure and fire alarm system; proposal is being negotiated with Engineer and electrical subconsultant for additional scope. Anticipate re-bid/award in summer 2021 pending new water supply its potential to lower the well's priority and construction timing.
	WT1802	Annual Water System Improvements				Parent Project / Annual Program
	WT1802	SSH 2MG Elevated Storage Tank	Design	On Schedule	100	Council approved design proposal at January 12, 2021 meeting; 60% design plans submitted May 28, 2021; awaiting comments. Construction programmed for FY2022 in current CIP
	WT1802	Alabama Elevated Storage Tank	Design	On Schedule	100	Council approved design proposal at January 12, 2021 meeting; 60% design plans submitted May 28, 2021; awaiting comments. Construction programmed for FY2022 in current CIP
	WT1802	Meadowbend Ground Storage Tank	Design	On Schedule	100	Council approved design proposal at January 12, 2021 meeting; 60% design plans submitted May 28, 2021; awaiting comments. Construction programmed for FY2022 in current CIP
	WT2002	New Waterlines to West Side	Construction	On Schedule	100	part of Grand Bargain, design & constructed by Developers; City has contributed 60% as of May 30, 2021
	WT1910	New Water Well & GST - LC Pkwy West	Design	Design delayed for plan submittal	0	Council awarded design contract Aug 27, 2019; 90% plan submittal had comments from planning department including additional detention required; 100% plans resubmitted in mid May; construction programmed in FY2022 in current CIP. Currently beginning site platting process.
WT1906	Dickinson Ave GST & Generator Project	Construction	On Schedule	100	Council awarded construction Oct 27th for 330 calendar days from notice to proceed (Jan 4th) to substantial completion; construction started in Jan 2021; proposed tank construction has been shifted to avoid conflict with 10" waterline and suction line whose location was field verified by the contractor; Seal slab being poured week of May 31, 2021. Crews have poured the ring wall for the new ground storage tank. Substantial completion anticipated Nov 30, 2021.	
Wastewater	WW1502	Annual Lift Station Improvements				Parent Project / Annual Program
	WW1901A	Davis Rd 1 & 2 LS Improvements	Construction	Substantially Complete	0	City Council awarded the 240 day construction contract at the June 23, 2020 meeting; Notice to proceed to be delayed due to Covid-19 manufacturing and delivery issues until Jan 2021; Both stations were commissioned May 12th; bypass pumping has been removed; anticipate final completion in June 2021
	WW1901C	South Shore 1 & 2 LS Improvements	Construction	Delayed due to material supply chain issues	0	Construction contract awarded by Council March 23, 2021 for 270 calendar days. NTP will be issued once pumps are procured. Pumps are delayed throughout the industry at this time. Matula informed the City that their material suppliers have increased their original prices for material procurement and some suppliers have filed for Force Majeure. Matula has worked with suppliers and our consultant to expedite submittals and review to avoid the price increases.
	WW1901D	Glen Cove LS dry pit/wet well	Design	On Schedule	100	Council approved design proposal at January 12, 2021 meeting; 60% design plans anticipated in late June 2021; construction is programmed for FY22 in the current CIP
	WW1703- WW1206	MUD 14-15 Lift Station Improvements	Construction	On Schedule	100	Council awarded construction contract May 26, 2021 for 330 calendar days from the notice to proceed in mid-July. Mobilization occurred September 21, 2020; substantial completion anticipated June 2021.

Active Capital Improvement Projects

Status Report -- May 2021

GO Bond Projects Designated in Blue

Program	CIP #	Project Name	Project Phase	Status	Score	Project Phase Details
Wastewater	WW1801	Annual Sanitary Sewer Rehab				Parent Project / Annual Program
	WW1801C	Glen Cove 14" FM Replacement	Construction	Substantially Complete	100	Council awarded construction contract October 13th for 160 days to substantial completion; Contracts executed in early November & pre-construction meeting held December 16, 2020; NTP issued January 11, 2020; substantial completion achieved week of April 26th; final completion walkthrough held May 28th.
	WW1801E	Newport, Ellis Landing & other misc	Construction	On Schedule	100	Council approved construction award at March 9, 2021 meeting; construction NTP April 26, 2021; substantial expected in 180 days (late October); final completion in 210 days. Project includes rehab and repairs of 150 manholes and rehab of ~15,000 lf of sanitary sewer line. Progressing as planned on schedule.
	WW1801D	Sewer System Evaluation	Complete	On Schedule	100	Flow study for west side of City; design agreement approved by Council January 28, 2020; smoke testing complete; engineer complete data analysis for review with public works; report with recommendations for system improvements received in May 2021; currently evaluating the findings.
	WW1801H	Sewer System Evaluation	Smoke Testing	On Schedule	100	Scope will provide dye testing, smoke testing and manhole inspections throughout the next highest priority basins. The outcome of this project will determine the scope of the Annual Sanitary Sewer Rehab Project. Design agreement approved by Council June 8th; NTP schedule for mid June.
	NEW FY2021	SH3 Lift Station / Force Main	Scoping	On Schedule	100	Internal staff meeting in early April for project scoping; met with design Engineer April 20th for scoping meeting; onsite meeting to evaluate the station and discharge manhole held on April 28th. Proposal received May 11th; staff has decided to go with Option 2 which includes mechanical/electrical rehab and upgrades at the lift station in addition to the force main replacement; currently reviewing proposal; engineering contract award tentatively scheduled for July 27th.
	WW1801F	Meadowbend 16" FM Replacement	Design	On Schedule	100	Council awarded 270 day design contract January 12, 2021; Preliminary survey of the project alignment is complete; 60% design plans submitted May 28, 2021; currently under review. Progress meeting and site walk through for the 60% plan review scheduled for June 24th. Construction anticipated to start Nov 2021.
	WW2001	Annual Odor Control Improvements				Parent Project / Annual Program
	WW2001A	Tuscan Lakes Lift Station #2	Design	On Schedule	100	Council awarded Design contract June 2020; project designed with Hewitt Rd LS; survey complete by end of June; 60% plans received and comments returned Dec 18th; 90% plans received March 31st; comments received week of April 19th. 100% design plans received May 21st; plan for bidding in June 2021 .
	WW2001B	Hewitt Rd LS Odor Control	Design	On Schedule	100	Council awarded Design contract June 2020; project designed with Hewitt Rd LS; survey complete by end of June; 60% plans received and comments returned Dec 18th; 90% plans received March 31st; comments received week of April 19th. 100% design plans received May 21st; plan for bidding in June 2021 .
	WW2002	New 48/54/60-inch SW Area Trunk to SWWRF	Construction	On Schedule	100	Part of Grand Bargain, design & constructed by Developers; City has contributed 73% as of May 30, 2021
	NEW FY2021	DSWWTP SCADA Upgrade	Design	On Schedule	100	Design awarded by Council on June 8, 2021.
	NEW FY2021	15" Willow Branch & 18" FM 518 Gravity Line Replacement	Design	On Schedule	100	Awarded at Council on May 25, 2021. Performing preliminary investigations on the lines with CCTV.
	NEW FY2021	Dallas Salmon WWTP Admin, Lab, & Ops Building	Scoping	On Schedule	100	RFQ responses due March 10th for City staff review and selection; Interviews held with top four candidates the week of April 19th. Scoping meeting held with selected design firm on May 7th; proposal received May 22nd. Anticipate Council award late June if negotiations successful.
	NEW FY2021	Dallas Salmon WWTP Improvements	Design	On Schedule	100	Design contract awarded to Ardurra Group at April 27th Council meeting. Kickoff meeting held on May 21st; NTP issued May 24th; design is underway 60% submittal expected August 2021.

Total of Scores 9,000
Divided by 103 Scored Projects **87**

Projects Substantially Complete FY2021**GO Bond Projects Designated in Blue**

CIP#	Project Name	Substantially Complete	Project Manager
WT1904	Glen Cove Waterline Replacements	Oct-20	Anthony Talluto
PK1801	Boundless Playground Replace Fall Surface	Oct-20	Rusty Bolen
RE2001	Pavement Management Program	Oct-20	David Tickell
ED1503	League Park & Drainage Improvements	Oct-20	Marcos Garcia
WW1206	FM Upgrade Bay Colony - LS to Ervin	Nov-20	Jay Doyle
ST2002	League City Pkwy at Hobbs Rd Right Turn Lane	Nov-20	Susan Oyler
WT1909	16" Water Trunk Line - SSH BPS to FM2094	Nov-20	Marcos Garcia
RE1702C	Dickinson Ave Reconstruction	Jan-20	Anthony Talluto
WW1901B	Waterford 1 & 2 LS Improvements	Feb-21	Jaime Dino
ST1803	Walker St Corridor Upgrades (TIRZ 2) Phase 2 turn lanes	Mar-21	Anthony Talluto
RE1704E	2020 Asphalt Streets - Package 5 (Glen Cove Subdivision, Powers, N Wisconsin, Wesley)	May-21	Scott Tuma
WW1901A	Davis Rd 1 & 2 LS Improvements	May-21	Anthony Talluto
WW1801C	Glen Cove 14" FM Replacement	May-21	Anthony Talluto
WW1801D	Sewer System Evaluation	May-21	Anthony Talluto
PK1104	TxDOT FM518 Bypass Hike & Bike	Jun-21	Susan Oyler